



**METRO NORTH
ORAL HEARING
SD-2.6B Drainage Impact
Assessment Rev A
Part6**

MHF Ref.	Drawing Interface Party Type	Interface Party	Interface Discipline	Interface Issue	Mots Contact	3rd Party Contact	Date Resolution Required	Interface Status	Date Closed Out	Reference Material	Remarks	Critically
		Utility Owner	Gas	To ensure that any gas supply pipes are mitigated against any damage caused by construction of the Meter Stop (Settlement) to the satisfaction of Bord Gas. All pipes are either ductile iron or PPPE	P Doyle	Kevin Murphy	23 January 2009	Ongoing		Meeting Minutes 2493140000N1.doc	Initial meeting between P Doyle and K Murphy on 23/2/09. Further discussions held. Detailed letter and drawings to be issued.	
G1 2,3 4,5,6,7 9,10,11, 12,13,1		Utility Owner	Gas Supply	To ensure provision of gas supply to the Meter Stop. All pipe are PPPE pipes. Supplies to houses 399 and 400 North Circular Road. Houses 24,25 and 26 Leo Street to be disconnected	P Doyle	N/A	01 October 2008	Resolved			No gas supply required - K. Gadauskas	
G8		Utility Owner	Comms	To be disconnected								
		Utility Owner	Encom	To ensure that any diversions are agreed/co-ordinated with Encom	P Doyle	Various providers	23 January 2009	Ongoing			Encom have been paid to engage with MM on their services, awaiting meeting	
T				Overhead connections to and through 24,25 and 26 Leo Street will need to be reviewed. Telegraph pole from MCHD site will need to be disconnected							Encom to visit site on week commencing 23/3/09	
		Utility Owner	ESB	To ensure that any utility diversions are agreed/co-ordinated with ESB	P Doyle	B. Tapley	23 January 2009	Ongoing			Diversions /services disconnections identified and discussed. Detailed letter and drawings to be issued to ESB.	
E1 & 2				Assumed to be of a ductile material								
E3				Connections into eith MCHD will be rationalised								
5, 6 & 7				Over head lines, connections through Houses on Leo Street will need to be disconnected								
10 & 11		Utility Owner	ESB	Services will be removed on site by MCHD works								
		Utility Owner	ESB	To get agreement/approval for a sub station and permanent power supply for Meter Stop at the interim stage prior to full UT required	F. Labor	TBA	24 January 2009	Identified			Operational power source from Metro North. Need construction requirements	
		Utility Owner	ESB	To get agreement/approval for temporary power supply for Meter Stop construction stage	F. Labor	TBA	23 January 2009	Identified			Operational power source from Metro North. Need construction requirements	

243231 - Meter Stop - Utilities Schedule - Updated 9-4-09

Railway Procurement Agency
Ghníomhaireacht um Fháil Iamróid
Parkgate Business Centre,
Parkgate Street, Dublin 8, Ireland
Phone +353 1 646 3400
Fax +353 1 646 3401
www.rpa.ie

Responsible for

LUAS METRO

Integrated
Ticketing
System

With funding and
support from

transport21
progress in motion

